Original / Duplicate / Triplicate

SBR.No

CONTRACT CERTIFICATE

st and Final Bill

(For Other Works) Date.....20.....

ion : RRNagar Division Sub-Division : Yeshwanthpura Sub Division

nate Cost (Rs.) :- 60.00 Lakhs

Received No .....Dated.....Cash Book Voucher No.....dated

heduled Docket No: Head of Account : P-3726- D.R. No:

lame of Work (as per sanctioned estimate):- Providing Asphalt works at Selected reaches in ward no 17 Phase-01

Job Code: 017-21-000003

Name of Contractor and Full Address: T. CHANDRASHEKAR REDDY

Reference to Agreement No /Wo No: 000007/01-02.01-2021

Certified that the measurements were taken by me on 10/06/2021 and recorded of Pages No 617311 617316 Of measurement Book No :6174/2021 and that the work is satisfactorily executed.

Signature of Contractor **Officer-in-charge of work**

Certified that the measurements were taken by me on 10/06/2021 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

If Memorandum of Payment Sub-Division Officer

1)	Total value of work done or supplies made as per account within	6356[illegible]
2)	Deduct amount to be held in reserve being.....percent Rs.....	5932447
3)	Balance	
4)	Deduct Payment :	
a)	Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D No.....-	52920
	Amount adjusted towards cash advance recovery of	52920
b)	Payments cost store or other materials supplied.	52920
	Now made recovery of amount creditable to this/other work Amount paid on this bill Cheque/Cash	52920
		23660
5)	Balance being unpaid value of work done held in reserve	5307
6)	Deduct cash advance made on the office Cash Book Voucher No..... date .....less adjustments	290847
7)	Net amount due to or from contractor Unadjusted items	5641800
8)	Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied	5932447

Contractor's Signature

Received Rs... .....(in works)

.....

By Cash and by adjustment of Payment as per memorandum.

Witnesses:

1.

2.

Dated..... **Signature of Contractor**

(For use in the Office)

Paid by me by cheque No..... Dated.....

Cash Rs..... Dated.....

Initials of Officer Making Payment

Admitted Rs. 5932447:00

Cheque Rs. 5641800:00

Executive Engineer

Adjustment Rs 290847:00

Case

Accounts Superintendent

Exective Engineer

Scanned with CamScanner

S	Description of Work	Unit	Qty	Rate Rs.	Qty	Cost	Qty.	Cost	Qty.	Cost
1	Removing & Refixing stone slabs of drains and pointing in C.M (1:3)P. No 27 I.No 5.33	Sqm	80.85	119.00	0.00	0.00	80.85	9621.15	80.85	962[illegible]
2	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per	Cum	381.99	253.00	0.00	0.00	381.99	96643.47	381.99	96643.47
3	KSRB 5.14.1 : Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 Newton per sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x15x20cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications.-do with	Sqm	560.00	1039.00	0.00	0.00	560.00	581840.00	560.00	581840.00
4	Providing ruled pointing to coursed stone masonry with cement mortar, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, HOM curing complete as per specifications.– do – cement mortar 1:3(P-256/34.13.2) PWD SR 2018-19	Sqm	560.00	161.00	0.00	0.00	560.00	90160.00	560.00	90160.00
5	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing	Cum	42.00	6177.00	0.00	0.00	42.00	259434.00	42.00	259434.00
6	Providing & laying precast drain cover slab of 100 mm thickness in CM 1:3 including cost of all materials, labour, curing, transportation, loading, unloading etc, complete as per the directions of the Engineer In Charge.(0.90 x 0.60 x 0.10) (Approved Data rate)	Sqm	969.15	2380.00	0.00	0.00	969.15	2306577.00	969.15	2306577.00

Scanned with CamScanner

7	Providing and fixing pre cast solid concrete kerb stones of size 450x150x500 mm made out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting etc., complete.Page No. 27/ Item No. 5.29.2/ PWD SR 2018-19	No's	1556.00	502.00	0.00	0.00	1556.00	781112.00	1556.00	781112.00
8	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 Page No. 180/ Item No. 24.1/ PWD SR 2018-19	Sqm	280.00	91.00	0.00	0.00	280.00	25480.00	280.00	25480.00
9	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. MORTH Specification No.301(pg no-143,S.Lno-19.14)KPWD S.R	Cum	355.34	90.00	0.00	0.00	355.34	31980.60	355.34	31980.60
10	KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications, including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of modified proctors density. MORTH Specification No. 305 P.No 147 l.No 19.60	Cum	181.62	370.00	0.00	0.00	181.62	67199.40	181.62	67199.40
11	KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well	Cum	118.45	2151.00	0.00	0.00	118.45	254785.95	118.45	254785.95
12	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1,4.2Page No. 13/ Item No. 4.6PWD SR 2018-19	Cum	118.45	6173.00	0.00	0.00	118.45	731191.85	118.45	731191.85

Scanned with CamScanner

o										
13	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all lead and lift. Page No. 176/ Item No. 22.1.2 PWD SR 2018-19	Sqm	789.64	77.00	0.00	0.00	789.64	60802.28	789.64	60802.28
							Total Construction Cost	5296827.70		5296827.70
							GST 12%	635619.32		635619.32
							Total Amount	5932447.02		5932447.02

Certificate

1 The above work has been Completed satisfactorily
2 The debris has been removed and disposed from the work spot.
3 No. departmental issues are made to the contractor

Contractor Representative

Assistant Engineer
Ward.17

Authorised Signatory

For CIVIL CARE ENGINEERS & CONSULTANTS
Contractor Representative

Asst.Executive Engineer
Yeshwanthpur Sub Division

Date.....
Yeshwanthpur Sub Division

Scanned with CamScanner